



## Project Status Report

Updated as of Wednesday, February 1, 2017

| Dept.           | Project  | Project Cost | Projected Completion Date | Activity Period  | Activities   |
|-----------------|--|--------------|---------------------------|------------------|--|
| Public Works    | <b>Hardeeville Library</b> – New Library Building, Parking Lot, Utilities, Landscaping                           | \$1,360,991  | March 2017                | Construction     | Construction began April 2016. Building construction anticipated to be complete mid to late February 2017 with a projected opening date in March.  |
| Public Works    | <b>Focus Area 2 Drainage Improvements</b> – Improvements and upgrades to drainage system Bush Ave./Boyd St. area | \$624,000    | Winter 2017               | Design           | Design underway, construction anticipated to begin Spring 2017.  |
| Public Works    | <b>Charles St. – McTeer St. Sidewalks</b> – Construction of new sidewalks and pedestrian lighting                | \$678,000    | Winter 2017               | Preliminary      | TAP Grant awarded to City for \$400,000; \$50,000 awarded to City by Jasper County CTAB. SCDOT program management office has begun preliminary engineering.  |
| Public Works    | <b>Hardeeville Commerce Park</b>   | N/A          | N/A                       | Design           | Engineering design begun on Water and Wastewater services to site, construction funded by SC Rural Infrastructure Grant. Engineering Design begun on entrance drive.   |
| Police          | <b>Jasper County Multi-Agency Violent Crime Task Force</b>   | \$98,415.09  | January 2017              | January 14, 2016 | After several phone conversations with the County Administrator Andrew Fulghum and Solicitor Duffie Stone, as of July 1st 2016, this project has been put off until the Jasper County Sheriff's election in November 2016.                 |
| Police          | <b>Multi-Agency Task force with Bluffton Police Department</b>   | \$98,415.09  | January 2017              | July 5, 2016     | Had meeting with Bluffton Police Dept. Chief J Reynolds, Deputy Chief J. Manning and Lt. J. Babkiewicz in reference to joining a task force to combat narcotics, and other violent crime in Bluffton and the Hardeeville area.             |
| Police          | <b>Outfitting the Police Department with Long rifles</b>   | \$4,000.00   | August 2017               | April 27, 2016   | 8 officers are currently trained/certified and issued rifles. 12 more rifles will be acquired, and the remaining officers will be trained/certified. The rifles will be available for pickup from the 1033 program in the next few months. |
| Municipal Court | <b>Traffic / Criminal Trials Bond Hearings</b>   | N/A          | February 17, 2017         | N/A              | Municipal Court will be conducting Bond Hearings Monday through Sunday from 11AM – 2PM and Traffic / Criminal Court on Monday February 13, 2017 at 3PM and Thursday February 16, 2017 at 2PM.  |



## Project Status Report

Updated as of Wednesday, February 1, 2017

| Dept.                    | Project  | Project Cost           | Projected Completion Date | Activity Period   | Activities   |
|--------------------------|--|------------------------|---------------------------|---|--|
| Planning and Development | <b>Ardmore New River Apartments</b> – 248 units located on Argent Blvd. at New River Parkway               | N/A                    | Undetermined              | In review by state  | Development permit will be issued as soon as approvals come back from state. Site work may begin. Then application for building permits to be reviewed and issued.   |
| Planning and Development | <b>Hilton Head Lakes Clubhouse and new residential phase on north side</b>                                 | N/A                    | Undetermined              | Development Permit Review   | SRC was held on 2/24/16 – waiting on resubmission. Building plans on clubhouse expected next week. 65 new residential lots and 4,400+ square-foot golf clubhouse plus amenities.                                   |
| Planning and Development | <b>Natural Gas Extension to Exit 5</b>   | Not known at this time | Undetermined              | Coordinating with SCE&G   | Surveys to local business owners are completed. Staff meeting with SCE&G on process and next steps in early March.   |
| Planning and Development | <b>Boundary and Annexation Survey</b> – Preparation for 2020 Census  | N/A                    | 2017                      | Rec'd software from US Census Bureau – staff beginning implementation | Staff working on inputting all information into new software and preparing all files for transmittal to Bureau, to ensure that all annexations/citizens be included in new count.                                  |
| Planning and Development | <b>Royal Live Oaks Academy</b>   | N/A                    | 2017                      | Development Permit Review   | Waiting on resubmission in order to finalize site plan.  |
| Fire                     | <b>AFG Grant</b>   | \$4729.50 Grant Match  | Spring 2017               | Awarded   | EMT training completed. Preparing for implementation.  |
| Fire                     | <b>Strategic Plan</b>  | \$0                    | Fall 2017                 | Project Organization  | SWOC analysis completed.   |
| Parks and Recreation     | <b>Millstone Landing Master Plan</b>   | \$40,000               | Fall 2017                 | Reissuing RFP   | We did not receive enough quality RFPs to feel comfortable awarding this project, therefore we will be reissuing the RFP by the end of March 2017.   |
| Parks and Recreation     | <b>Synthetic Turf Field</b> – Changing of current “football” field to a multi-purpose synthetic turf field | \$600,000              | August 1, 2017            | Pre-construction; permitting  | We are currently awaiting permitting from the South Carolina Department of Health and Environmental control (SC-DHEC). As soon as all permitting is secured we will be beginning the construction of this project. |



## Project Status Report

Updated as of Wednesday, February 1, 2017

| Dept.                | Project   | Project Cost | Projected Completion Date | Activity Period   | Activities   |
|----------------------|---|--------------|---------------------------|-------------------|--|
| Parks and Recreation | <b>Natural Grass Field</b> – Revitalization of Natural Grass “soccer” field located at the back of the Recreation Complex | \$100,000    | Late Spring 2017          | Pre-Construction  | We are finalizing dates for Wilson and Associates Sport Turf to complete this project.   |
| Parks and Recreation | <b>Bike and Pedestrian Trails Master Plan</b>   | \$20,000     | March 2017                | Charrette Process | We will be conducting the public charrette process over the next few weeks and should have a final presentable Master Plan by March. |