



Project Status Report

Updated as of Monday, December 18, 2017

Dept.	Project	Project Cost	Projected Completion Date	Activity Period	Activities
Public Works	Focus Area 2 Drainage Improvements – Improvements and upgrades to drainage system Bush Ave./Boyd St. area	\$624,000	Fall 2018	Design	Design underway, construction anticipated to begin Winter 2018.
Public Works	Charles St. – McTeer St. Sidewalks – Construction of new sidewalks and pedestrian lighting	\$678,000	Winter 2018	Preliminary	TAP Grant awarded to City for \$400,000; \$50,000 awarded to City by Jasper County CTAB. SCDOT program management office has begun preliminary engineering.
Public Works	Hardeeville Commerce Park	N/A	N/A	Construction/ Design	Construction of Water and Wastewater extension to be completed Fall 2017, construction funded by SC Rural Infrastructure Grant. Engineering design begun on entrance drive.
Police	Outfitting the Police Department with Long rifles	\$4,000.00	August 2017	In progress	Waiting for officers to complete training and for vehicle mounts installed in patrol vehicles.
Municipal Court	Traffic / Criminal Trials Bond Hearings	N/A	December 2017	N/A	The Municipal Court for the month of December will be having Bond Hearings Mondays through Sundays from 11 a.m. – 2 p.m. and Traffic/Criminal Court on Mondays at 2 p.m. and Thursdays 2 p.m.
Planning and Development	Ardmore New River Apartments – 248 units located on Argent Blvd. at New River Parkway	N/A	Undetermined	Devel. permit issued/building permits issued/under construction	Building permits to be reviewed and issued. Regular inspections taking place.
Planning and Development	Hilton Head Lakes Clubhouse and new residential phase on north side	N/A	Undetermined	Building Permit Review	Foundation only permit was issued. Final revisions on permit pending. Construction of foundation has begun.
Planning and Development	Boundary and Annexation Survey – Preparation for 2020 Census	N/A	2017	Rec'd software from US Census Bureau – staff beginning implementation	Staff working on inputting all information into new software and preparing all files for transmittal to Bureau, to ensure that all annexations/citizens be included in new count.



Project Status Report

Updated as of Monday, December 18, 2017

Dept.	Project	Project Cost	Projected Completion Date	Activity Period	Activities
Planning and Development	Royal Live Oaks Academy	N/A	??	Development Permit Review	Permit has been issued – no further activity
Fire	AFG Grant	\$4729.50 Grant Match	Fall 2017	Implementation	In the process of obtaining SC state license.
Fire	Strategic Plan	\$0	??	Project Organization	SWOC analysis completed.
Parks and Recreation	Millstone Landing Master Plan	\$40,000	Summer 2018	Contract Negotiation	Negotiating contract with Wittmer, Jones, Keefer of Bluffton for the project
Finance	Auditing services	N/A	2017	In Progress	the City has contracted KRT, CPA's as the firm to audit the City's Fiscal Year 2017 financial statements