



## Project Status Report

Updated as of Monday, December 20, 2017

Dept.	Project	Project Cost	Projected Completion Date	Activity Period	Activities
Public Works	<b>Focus Area 2 Drainage Improvements</b> – Improvements and upgrades to drainage system Bush Ave./Boyd St. area	\$624,000	Fall 2018	Design	Design underway, construction anticipated to begin Winter 2018.
Public Works	<b>Charles St. – McTeer St. Sidewalks</b> – Construction of new sidewalks and pedestrian lighting	\$678,000	Winter 2018	Preliminary	TAP Grant awarded to City for \$400,000; \$50,000 awarded to City by Jasper County CTAB. SCDOT program management office has begun preliminary engineering.
Public Works	<b>Hardeeville Commerce Park</b>	N/A	N/A	Construction/ Design	Construction of Water and Wastewater extension to be completed Fall 2017, construction funded by SC Rural Infrastructure Grant. Engineering design begun on entrance drive.
Police	<b>Outfitting the Police Department with Long rifles</b>	\$4,000.00	August 2017	In progress	Waiting for officers to complete training and for vehicle mounts installed in patrol vehicles.
Municipal Court	<b>Traffic / Criminal Trials Bond Hearings</b>	N/A	December 2017	N/A	The Municipal Court for the month of December will be having Bond Hearings Mondays through Sundays from 11 a.m. – 2 p.m. and Traffic/Criminal Court on Mondays at 2 p.m. and Thursdays 2 p.m.
Planning and Development	<b>Ardmore New River Apartments</b> – 248 units located on Argent Blvd. at New River Parkway	N/A	Undetermined	Devel. permit issued/building permits issued/under construction	Building permits to be reviewed and issued. Regular inspections taking place.
Planning and Development	<b>Hilton Head Lakes Clubhouse and new residential phase on north side</b>	N/A	Undetermined	Building Permit Review	Foundation only permit was issued. Final revisions on permit pending. Construction of foundation has begun.
Planning and Development	<b>Boundary and Annexation Survey</b> – Preparation for 2020 Census	N/A	2017	Rec'd software from US Census Bureau – staff beginning implementation	Staff working on inputting all information into new software and preparing all files for transmittal to Bureau, to ensure that all annexations/citizens be included in new count.



## Project Status Report

Updated as of Monday, December 20, 2017

Dept.	Project	Project Cost	Projected Completion Date	Activity Period	Activities
Planning and Development	Royal Live Oaks Academy	N/A	??	Development Permit Review	Permit has been issued – no further activity
Fire	AFG Grant	\$4729.50 Grant Match	Fall 2017	Implementation	In the process of obtaining SC state license.
Fire	Strategic Plan	\$0	??	Project Organization	SWOC analysis completed.
Parks and Recreation	Millstone Landing Master Plan	\$40,000	Summer 2018	Contract Negotiation	Negotiating contract with Wittmer, Jones, Keefer of Bluffton for the project
Finance	Auditing services	N/A	11-30-2017	Complete	The City received an unmodified opinion from KRT, CPAs at the conclusion of their auditing the City's FY17 financial statements.