



## Project Status Report

Updated as of Friday, March 5, 2016

Dept.	Project	Project Cost	Projected Completion Date	Activity Period	Activities
Public Works	Hardeeville Library – New Library Building, Parking Lot, Utilities, Landscaping	\$1,360,991	October 2016	Pre-Construction	Received USDA loan closing documents, loan closing anticipated mid-March 2016, construction anticipated to begin March 2016. Negotiations underway for Memorandum of Understanding for Library between the City, Jasper County, and AHJ Library System.
Public Works	Focus Area 2 Drainage Improvements – Improvements and upgrades to drainage system Bush Ave./Boyd St. area	\$624,000	Winter 2017	Design	Wetlands delineation and endangered species investigation underway, field topographic survey underway, construction anticipated to begin Winter 2016.
Public Works	Dawn Street Repair and Resurfacing – Repair and resurfacing asphalt street	\$21,865	March 2016	Pre-Construction	Construction anticipated to begin week of March 7, 2016.
Public Works	Main Street Sidewalk Repair– Removal and replacement of damaged section of concrete sidewalk	\$65,620	February 2016	Closeout	Construction completed February 2016.
Public Works	Charles St. – McTeer St. Sidewalks – Construction of new sidewalks and pedestrian lighting	\$678,000	Winter 2017	Preliminary	TAP Grant awarded to City for \$400,000; Application for SCDOT C-Fund grant for \$278,000 has been submitted to Jasper County CTAB, award anticipated March 2016.
Public Works	Hardeeville Commerce Park	N/A	N/A	Preliminary	Site being evaluated to determine potential use(s) and funding sources. SC Rural Infrastructure Grant application is currently being prepared for extension of Water/Wastewater to site; anticipated grant submittal March 2016.
Police	Jasper County Multi-Agency Violent Crime Task Force	\$92,415.09	June 2016	January 14, 2016	Joint Council Meeting in January of 2016. There have been two meetings with Jasper County Sheriff and two Chiefs of Police in February; a task force agreement has been proposed and is waiting for final approval. There is a purposed meeting with The County Administrator in March of 2016.
Municipal Court	Traffic / Criminal Trials Bond Hearings	N/A	March 11, 2016	N/A	Municipal Court will be having Bond Hearings Monday through Friday and Traffic / Criminal Court on Monday, March 7, 2016 at 3PM and Thursday, March 10, 2016 at 2PM.



## Project Status Report

Updated as of Friday, March 5, 2016

Dept.	Project	Project Cost	Projected Completion Date	Activity Period	Activities
Planning and Development	<b>Ardmore New River Apartments</b> – 248 units located on Argent Blvd. at New River Parkway	N/A	Undetermined	In review by state	Development permit will be issued as soon as approvals come back from state. Site work may begin. Then application for building permits to be reviewed and issued.
Planning and Development	<b>Hilton Head Lakes Clubhouse and new residential phase on north side</b>	N/A	Undetermined	Development Permit Review	SRC was held on 2/24/16 – waiting on resubmission. Building plans on clubhouse expected next week. 65 new residential lots and 4,400+ square-foot golf clubhouse plus amenities.
Planning and Development	<b>Natural Gas Extension to Exit 5</b>	Not known at this time	Undetermined	Coordinating with SCE&G	Surveys to local business owners are completed. Staff meeting with SCE&G on process and next steps in early March.
Planning and Development	<b>Boundary and Annexation Survey</b> – Preparation for 2020 Census	N/A	2017	Rec'd software from US Census Bureau – staff beginning implementation	Staff working on inputting all information into new software and preparing all files for transmittal to Bureau. To ensure that all annexations/citizens be included in new count.
Planning and Development	<b>Royal Live Oaks Academy</b>	N/A	2017	Development Permit Review	Waiting on resubmission in order to finalize site plan.
Planning and Development	<b>Exit 8 Traffic Study</b>	\$28,000	March 2016	Received report 2/26/16	Review and finalize next week.
Fire	<b>AFG Grant</b>	\$4729.50 Grant Match	First of March	Submitted	Passed first round of cuts, waiting on final cut and award announcement.
Fire	<b>Safer Act Grant</b>	Determining	Summer 2016	Preparing application	Preparing application for submittal by March 25, 2016.
Fire	<b>Strategic Plan</b>	\$0	Fall 2016	Project Organization	SWOC analysis started.
Parks and Recreation	<b>Playground</b> – Playground and public restroom facility for the “Blue House” site	\$200,000	Late Fall 2016	Preliminary – Post-survey	We have worked with the Public Works and Planning Departments to complete the survey of the lot. The next step is to have the survey officially documented and then to begin the process of site planning.