



Project Status Report

Project	Project Cost	Projected Completion Date	Activity Period	Activities
Hardeeville Library – New Library Building, Parking Lot, Utilities, Landscaping	\$1,500,000	October 2016	Pre-Construction	USDA finalizing documentation prior to loan closing, construction anticipated to begin in late February 2016.
Focus Area 2 Drainage Improvements – Improvements and upgrades to drainage system Bush Ave./Boyd St. area	\$624,000	Winter 2017	Design	Wetlands delineation and endangered species investigation underway; field topographic survey to begin February 2016, construction anticipated to begin Winter 2016.
Dawn Street Repair and Resurfacing – Repair and resurfacing asphalt street	\$21,865	March 2016	Pre-Construction	Construction anticipated to begin Mid-February 2016
Main Street Sidewalk Repair – Removal and replacement of damaged section of concrete sidewalk	\$65,620	February 2016	Construction	Construction in progress, anticipated to be completed Mid-February 2016
Charles St. – McTeer St. Sidewalks – Construction of new sidewalks and pedestrian lighting	\$678,000	Winter 2017	Preliminary	Applications for grant funding have been submitted
Hardeeville Commerce Park -	N/A	N/A	Preliminary	Site being evaluated to determine potential use(s) and funding sources. Planning for extending utilities to site is proceeding.