



## Project Status Report

Updated as of Monday, April 16, 2018

Dept.	Project	Project Cost	Projected Completion Date	Activity Period	Activities
Public Works	<b>Focus Area 2 Drainage Improvements</b> – Improvements and upgrades to drainage system Bush Ave./Boyd St. area	\$624,000	June 2018	Permitting	Construction anticipated to begin Spring 2018.
Public Works	<b>Charles St. – McTeer St. Sidewalks</b> – Construction of new sidewalks and pedestrian lighting	\$678,000	Fall 2018	Design	TAP Grant awarded to City for \$400,000; \$50,000 awarded to City by Jasper County CTAB. SCDOT program management office has begun design and easement acquisition.
Public Works	<b>Hardeeville Commerce Park</b>	N/A	N/A	Preliminary	Preliminary engineering design begun on new entrance drive and internal roads.
Police	<b>Outfitting the Police Department with Long rifles</b>	\$4,000.00	August 2017	In progress	Waiting for officers to complete training and for vehicle mounts installed in patrol vehicles.
Municipal Court	<b>Traffic / Criminal Trials Bond Hearings</b>	N/A	April 2018	N/A	The Municipal Court for the month of April will be having Bond Hearings Mondays through Sundays from 11 a.m. – 2 p.m. and Traffic/Criminal Court on Mondays 9AM at City Hall
Planning and Development	Ardmore New River Apartments – 248 units located on Argent Blvd. at New River Parkway	N/A	Undetermined	Devel. permit issued/building permits issued/under construction	Building permits to be reviewed and issued. Regular inspections taking place.
Planning and Development	<b>Hilton Head Lakes Clubhouse and new residential phase on north side</b>	N/A	Undetermined	Building Permit Review	Foundation only permit was issued. Final revisions on permit pending. Construction of foundation has begun.
Planning and Development	<b>Boundary and Annexation Survey</b> – Preparation for 2020 Census	N/A	2017	Rec'd software from US Census Bureau – staff beginning implementation	Staff working on inputting all information into new software and preparing all files for transmittal to Bureau, to ensure that all annexations/citizens be included in new count.



## Project Status Report

Updated as of Monday, April 16, 2018

Dept.	Project	Project Cost	Projected Completion Date	Activity Period	Activities
Planning and Development	Royal Live Oaks Academy	N/A	??	Development Permit Review	Permit has been issued – no further activity
Fire	AFG Grant	\$4729.50 Grant Match	Spring 2018	Implementation	In the process of obtaining SC state license. Planning for an April 1 start date.
Parks and Recreation	Millstone Landing Master Plan	\$40,000	Summer 2018	Contract Negotiation	Negotiating contract with Wittmer, Jones, Keefer of Bluffton for the project