



**Project Status Report**  
Updated as of Friday, May 13, 2016

| Dept.           | Project   | Project Cost | Projected Completion Date | Activity Period  | Activities   |
|-----------------|---|--------------|---------------------------|------------------|--|
| Public Works    | Hardeeville Library – New Library Building, Parking Lot, Utilities, Landscaping                           | \$1,360,991  | January 2017              | Construction     | Construction began April 2016.   |
| Public Works    | Focus Area 2 Drainage Improvements – Improvements and upgrades to drainage system Bush Ave./Boyd St. area | \$624,000    | Winter 2017               | Design           | Design underway, construction anticipated to begin Winter 2016.  |
| Public Works    | Dawn Street Repair and Resurfacing – Repair and resurfacing asphalt street                                | \$65,620     | May 2016                  | Pre-Construction | Construction anticipated to begin late April, 2016.  |
| Public Works    | Charles St. – McTeer St. Sidewalks – Construction of new sidewalks and pedestrian lighting                | \$678,000    | Winter 2017               | Preliminary      | TAP Grant awarded to City for \$400,000; \$50,000 awarded to City by Jasper County CTAB. SCDOT program management office has begun preliminary engineering.  |
| Public Works    | Hardeeville Commerce Park   | N/A          | N/A                       | Preliminary      | Site being evaluated to determine potential use(s) and funding sources. SC Rural Infrastructure Grant application submitted March 2016.  |
| Police          | Jasper County Multi-Agency Violent Crime Task Force   | \$98,415.09  | June 2016                 | January 14, 2016 | There was a meeting held at the Ridgeland Police Dept. on Tuesday the 8 <sup>th</sup> with the county administrator, the two municipality administrators, the Sherriff, and the two chiefs of police on budgeting the task force. The next meeting that will be held will be with Duffie Stone (the solicitor) with questions regarding legal ramifications of the VCTF. |
| Municipal Court | Traffic / Criminal Trials Bond Hearings   | N/A          | May 20, 2016              | N/A              | Municipal Court will be having Bond Hearings Monday through Sunday from 11AM – 2PM and Traffic / Criminal Court on Mondays at 3PM and Thursdays at 2PM.  |



## Project Status Report

Updated as of Friday, May 13, 2016

| Dept.                    | Project  | Project Cost           | Projected Completion Date | Activity Period   | Activities   |
|--------------------------|--|------------------------|---------------------------|---|--|
| Planning and Development | <b>Ardmore New River Apartments</b> – 248 units located on Argent Blvd. at New River Parkway | N/A                    | Undetermined              | In review by state  | Development permit will be issued as soon as approvals come back from state. Site work may begin. Then application for building permits to be reviewed and issued.   |
| Planning and Development | <b>Hilton Head Lakes Clubhouse and new residential phase on north side</b>                   | N/A                    | Undetermined              | Development Permit Review   | SRC was held on 2/24/16 – waiting on resubmission. Building plans on clubhouse expected next week. 65 new residential lots and 4,400+ square-foot golf clubhouse plus amenities.                           |
| Planning and Development | <b>Natural Gas Extension to Exit 5</b>   | Not known at this time | Undetermined              | Coordinating with SCE&G   | Surveys to local business owners are completed. Staff meeting with SCE&G on process and next steps in early March.   |
| Planning and Development | <b>Boundary and Annexation Survey</b> – Preparation for 2020 Census                          | N/A                    | 2017                      | Rec'd software from US Census Bureau – staff beginning implementation | Staff working on inputting all information into new software and preparing all files for transmittal to Bureau, to ensure that all annexations/citizens be included in new count.                          |
| Planning and Development | <b>Royal Live Oaks Academy</b>   | N/A                    | 2017                      | Development Permit Review   | Waiting on resubmission in order to finalize site plan.  |
| Planning and Development | <b>Exit 8 Traffic Study</b>  | \$28,000               | March 2016                | Received report 2/26/16   | Review and finalize next week.   |
| Fire                     | <b>AFG Grant</b>   | \$4729.50 Grant Match  | First of March            | Submitted   | Passed first round of cuts, waiting on final cut and award announcement.   |
| Fire                     | <b>Safer Act Grant</b>   | Determining            | Summer 2016               | Preparing application   | Preparing application for submittal by March 25, 2016.   |
| Fire                     | <b>Strategic Plan</b>  | \$0                    | Fall 2016                 | Project Organization  | SWOC analysis started.   |
| Parks and Recreation     | <b>Playground</b> – Playground and public restroom facility for the “Blue House” site        | \$200,000              | Late Fall 2016            | Preliminary – Post-survey   | We have worked with the Public Works and Planning Departments to complete the survey of the lot. The next step is to have the survey officially documented and then to begin the process of site planning. |